



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

## VISAKHAPATNAM STEEL PLANT

### RAW MATERIAL HANDLING PLANT

#### ELECTRICAL SHIFT REPORT

Date: 03/08/2025

Incharge(s): V Balaji Naik, Saurabh Kumar Yadav

Shift: C

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	BRC on CO30	@LT not working found PCRD over tension acted and MCB trip in PCRD panel. @LT brakes are not working found M4 brake cable cut. @LT Brakes not working found in brake panel Ac not coming from LT panel and one fuse also blow out. @LT speed is more	* tension limit released and MCB made on. * Brake cable reconnected *AC incoming to brake panel loose tightened and fuse blown , rewired and given clearance. *Speed reduced from 35 to 15 percent in drive panel.	01:45:00	04:00:00	Problem solved while running machine and taken 30 min for brake panel problem rectification.
2	OHP	CO15	Olr acted 2 times due to material jamming	Reset done	23:00:00 23:30:00	23:15:00 23:40:00	
3	OHP	CO26	olr acted	Reset done	02:00:00	02:10:00	
4	OHP	CO67	over load acted	Reset done	23:15:00	23:20:00	
5	OHP	CO 3(b)	OLr acted	reset	05:45:00	05:50:00	due to jamming
6	CHP	CC 28 flap gate	no movement due to jamming,mpcb tripped	mpcb made on	00:30:00	00:40:00	
7	CHP	CC 40 scr 3	all drive not working,mains not on by operator	mains on in operator cabin	00:50:00	01:05:00	
8	CHP	CC 33 SCR4	LT not taking place, OT acted in PCRD	OT released	02:25:00	02:35:00	
9	CHP	CC 125	OLR acted	reset	03:35:00	03:40:00	
10	CHP	CC52	MPD tripped on over load	Reset done	02:10:00	02:15:00	



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 03/08/2025

Shift: C

Incharge(s): V Balaji Naik, Saurabh Kumar Yadav

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
11	CHP	CC54	Complaint red found Pull card acted tail end road side area one pull card operated by operation people for cleaning deck sheets	Get released after cleaning the deck sheets	23:04:00	23:14:00	No electrical delay
12	CHP	CC54	Over load acted 2 times	Reset done	00:00:00	00:10:00	01.40am to 01.45am
13	WT	CC 2 (B)	mpcb NO contact problem	No contact bypassed	23:15:00	23:20:00	