



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 14/02/2026

Area: CHP

| Equipment | Job |
|-------------------------------|---|
| CC-27,27A,TT-27A,CC-29,CC-110 | panel and motor ppm done. TT motors ppm done |
| PLC | LC-17 profibus loop cable changed and communication made ok |
| PLC | CCR TO CM-9 profibus cable changed to newly laid cable |
| LIGHTING | 120w led arranged at cc-54 gallery |
| CC-54 | BSS, Pullcord purpose 7 core cable laid, dressing done and joint made. Damaged cable removed |
| STK-2, STK-1 | modems interchange work done |
| CC-106 | Field devices and space heater purpose pipes fixing done and BSS switches base fixing is under progress |
| CC-31,SCR-4 | ppm done |