



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 19/08/2025

Area: IOSA

Equipment	Job
1-142LC#3	FOUND WATER LEAKAGES NEARS ELECTRICAL PANELS AND FOUND MANY PLACES INSULATION SHEETS ON CEILING ARE COMING OUT AND READY TO FELL ON POWER PANELS.
GROUND ISOLATOR-4	ASBESTORS SHED COVERED WITH BELT AS RAIN WATER FALLING ON HT ISOLATOR.
OC-37A	SPARE MOTOR AT HEAD END OF OC-37A RE-LOCATED AS SLURRY MATERIAL IS GETTING ACCUMULATED OVER MOTOR.
OM-1	RAIN WATER GOT FILLED IN CABLE TRENCH. DE-WATERING STARTED AND AFTER 1 HR. PUMP STOPPED ON O/L. CHECKED AND FOUND IR=0. PUMP REMOVED.
OM-4	DE-WATERING OF CABLE TRENCH IS IN PROGRESS.
OJH-2A	PPM DONE ON ELECTRICAL HOIST MOTOR AND PANELS.