



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 17/12/2025

Area: OHP

Equipment	Job
co-14a and vs-1 levels	spare motors shifted.
co-9a motor	vibration readings taken and base bolt tightness is checked.
co-17a,17b,bpc-3	motor and panel side and their hoists ppm is done
brc-2 on co-28	pcrd cable was adjusted properly after mechanical guide adjustment,
31a h/e ; 34a t/e and jh-13a ; 68 t/e 68 gallery	lighting is improved.
co-36a, 34a	motor and panel ppm is done
brc-4 on co-8a	ppm is done and pipe welding done along, new path for laying of Ethernet cable.