



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 22/11/2025

Area: OHP

Equipment	Job
brc-2 on co-28	m4 lt motor alignment is done. ; gi pipes are laid between operator cabin to drive panels room.
wbr-3 on co-29	drive panel and mcc blowing is done and mcc maintenance is done.
co-23 and co-26 and 26 h/e hoist	motor and panel ppm is done
jh o-5,6	hoist and ldb maintenance is done.
jh o-2 hoist	mpcb was tripping, replaced and tested
wbr-1 on co-26	ppm is done ; pcrd motor gear box tightness checked and greasing is done
co-59,60,61,62,63,64,65,66,67	cjd's ppm is done
co- 61,64,rc0-1a	safety devices ppm is done
rc0-1a	motor and panel ppm is done