



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/02/2026

Area: IOSA

Equipment	Job
OC-19A	BRS UNITS AREA CLEANING DONE. MAINTENANCE DONE FOR BRS UNIT.
CHUTE VIBRATORS	NEW CHUTE VIBRATOR MOTORS IR VALUES CHECKED AND RUN AND CURRENTS CHECKED AFTER COUNTER WEIGHTS ADJUSTMENT TO 60%.
THRUSTER BRAKES	TWO THRUSTER BRAKES MADE READY.
OM-1	LAN A AND LAN B PATCH CORDS SWAPPED IN OF TO GENIUS BUS CONVERTER.
1-142LC-1 RIO	NODE START AND END RESISTANCE CHANGED AND REMOVED GENIUS BUS CABLE OF 90-30 PLC.
1-142LC1	NETWORK INTERFACING UNIT CARDS REPLACED AFTER HARDWARE CONFIGURATION IN RIO PANEL AT 1-142LC1.
OC-25A	PPM DONE ON MOTOR AND FIELD DEVICES.