



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 11/07/2025

Area: OHP

Equipment	Job
om-9	profibus communication problem is isolated, to be checked further.
co-9a	motor vibration values were recorded.
wbr-26 bucket wheel	fan cover welding is done.
75kw spare motor	made ready with coupling and shifted to co-26 h/e area.
IO-8 feeding co-22 and co-32 couplers	io panel inspection is done.
brc-31 cabin fan	overhauling done and restored.
all couplers, space heaters	inspection is done and ensured their working. co-5a and co-19 space heater rectified.
tt-1	position sensor and fuse t.b's maintenance is done.
co-9 brs	checked for electrical healthiness., found ok.
tt-2 cable insulaion	top insulation got worn off , given proper insulation and taping done.
JH O-2 HOOTER	contactor failed, replaced and restored into operation.
co-58	motor and panel side ppm is done