



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 03/07/2025

Shift: A

Incharge(s): G Eswara Rao

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	tbs on co 21	It not taking place/m4 olr acted	brake fuse loose/tightend then reset	10:25:00	10:50:00	no delay
2	OHP	co 21	stop pb operated	pb released	11:00:00	11:15:00	
3	OHP	tt 4 on co 19	chute position signal missing/plug and socket loose	tightened then ok	12:30:00	12:45:00	
4	OHP	co 17	bss acted/bypassed at i/o rack	bypass it	13:25:00	13:35:00	to be kept in ckt
5	OHP	vs 2	tripped on olr	reset done	06:45:00	06:55:00	
6	OHP	rsco 6a	tripped on olr	reset done	09:00:00	09:10:00	
7	OHP	vs 2	tripped on olr	reset done	12:00:00	12:10:00	
8	CHP	scr 5 on cc32	bc not running in stacking mode/mccb tripped and showing phase lose in mpd relay	checked and found contactor got welded, tips damaged/contactactor replaced then given clearance	08:30:00	09:30:00	
9	CHP	s 1 on cc36	It not taking place/pcrd cable tension acted	tension released	06:30:00	06:40:00	
10	CHP	scr 6 on cc40	slew not taking place/30 degree limit acted	magnetic sensors cleaned then ok	07:45:00	08:00:00	
11	CHP	scr 4 on cc 33	TUL c/s acted	reset done	09:30:00	09:40:00	
12	CHP	scr 5 on cc32	It not taking place/m2,m6 mpcbs tripped	mpcb s made on	11:50:00	12:00:00	
13	CHP	cc51a	cjd acted/control earth fault	fault isolated then ok	07:29:00	07:35:00	
14	CHP	cc 51a	pc acted	reset done	09:45:00	09:55:00	
15	CHP	cc131	tripped on olr	reset done	08:30:00	08:35:00	



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 03/07/2025

Incharge(s): G Eswara Rao

Shift: A

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
16	WT	oc 1a	zss acted/probe got damaged	zss probe replaced	11:30:00	12:00:00	
17	WT	cp 3	F/R not taking place/D3olr acted	reset done	08:15:00	08:45:00	
18	WT	cp 3	D4 MOTOR TYRE COUPLING damaged	d4 coil connection disconnectd for mech requirement	08:15:00	08:45:00	4 motors in ckt
19	WT	co 4 B/D	trippede on olr	reset done	06:45:00	06:50:00	
20	IOSA	wobr (L and T)	YARD CONVER SIGNAL NOT GETTING TO OCR 2	yard conv. selection done	09:00:00	09:30:00	