



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 05/06/2025

Area: OHP

Equipment	Job
CO-11A	Hoist PPM done
LOCP-2,LOSP-2	Bunker level sensors PPM done
RSCO-10A	Burnt motor coupling removed
BRC ON CO-32	B/W-2 ZSS and B/C CJD rectified and kept in line
JH-3	Hoist Cable found damaged.cable laying done and up limit switch replaced and load testing done. H/E area lighting done
Transfer car	PPM done
BRC on CO-28	Inspection done
WOBR ON CO-25,CO-25	PPM done
BRC-1 ON CO-31	CT and LT Local remote selector switch knob replacement done
BRC-5 on CO-33M	CHP side yard interlock zss probe replacement done
WOBR-4 ON CO-6A	PCRD MPCB replaced and cam switch contact replaced and tested okay