



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 09/02/2026

Area: CHP

Equipment	Job
Machine shifting	SCR-7 shifted to CC-104 and SCR-1 shifted to CC-34
CC-106	ZSS module and zss cage installed at Drive end. Chute sensor fixing done and module installation also done
CC-43,45,47,50	ppm done
CC-41,44,46,125	Running inspection and vibration readings taken
CC-52	Motor power cable upto PJB and cable upto motor drive-1 checked and found ok. Control cable burnt due to fire accident. Cable joint provided and control cores made ok. To be checked further
CC-53	Control cables rectification is under progress
Lighting	70w led light fittings prepared for use
CC-7,8,9	BRS units maintenance done