



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 30/05/2025

Area: OHP

Equipment	Job
WOBR-4 on CO-6A	Slew not taking place.Checked and found no electrical problem.Currents increased and adjusted after slew movements.
BRC-4 on CO-34,BRC-1 ON CO-31	PPM done
BPC-1,CO-60,63,66,69,32A,34A,36A,38A	PPM done for motor and feeder
VF-8A,9A,10A	IO Bits at 1-141lc3 rack were changed as per new list available over there.
DE-5 fan-2	DMPR is changed , settings were done and local trail run without load is taken.