



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 19/10/2025

Area: WT

Equipment	Job
OT 5	control fuse and Limits fuse was blown ,replaced
OT 5	Limit Switches checked,LS 2 and 3 cable disconnected due to damage
OT 5	Limit Switch LS 1 found contacts in side broken and causing earth fault,replaced it
OP 2,4 and 7	after rake maintenance done