



वी.एस.पी.
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/01/2026

Area: OHP

Equipment	Job
brc-3 on co-34	mcc and drive room cleaning is done
tbs-7 on co-19	ppm is done
tbs-3 on co-21	ppm is done , ht coupler and slip ring ppm is done ; rbc focus lighting is improved ; It brakes regulation is done along with mechanical.
co-11a,12a belt scale area ; wbr-3 on co-29 drive cabin room	lighting is improved
tt-4	pcrd cable and position sensors inspection is done.
tt-1	pcrd cable unwinding done and proper winding done
co-9,12 , co-19,21	motor and panel side ppm is done ; co-9,12 CJD ppm is done
co-12a	selector switch is replaced with spare one and kept in circuit.
rsc0-1a	estop pb station checked, aux block changed and kept in circuit. belt drive motor changing is under process.