



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 12/06/2025

Area: WT

Equipment	Job
CP 2	panel and motor side ppm done
OT 4	Hydraulic pump1 motor ,coupling fixed and motor placed on bed
CC2 and 3 level	Area lighting,100 Amps main isolator(4 pole) neutral pole damaged,directed it
CO 4 level	lighting,200W LED replaced
OT 5	Bay lighting problem rectified, TB connectors in LDB replaced
LC 9	Floor cleaning done
OP 1,3 and 5	after rake maintenance done