



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 10/05/2025

Area: OHP

Equipment	Job
CO-50,51,53,56,57 and WF-2,3,4,5	Motor and panel PPM done
CO-14,TT1	PPM done for motor and panel
TBS on CO-21	PCRD cable winding done
CO-59,63,29	PPM done for motor and panel
7.5Kw LT motor	Overhauling done and tested okay
WOBR	ALL WOBR BW checking done.WOBR on CO-6A motor leg found crack.Wielding done
TBS-2	Shifted from CO-22 to CO-24
TBS ON CO-5A	LT start and stop PB's changed and emergency circuit modified and tested okay