



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 24/07/2025

Area: OHP

Equipment	Job
co-47 h/e hoist	hoist up contactor replaced and tested operations.
co-43a	panel and cjb dressing is done.
co-14a,14b,13a,rsco-6a,vf-8a,9a,10a,co-5a,vf-5a,panel 16,co-41a,42a,43a,rsco-2a,rbf-1a,2a,	motor and feeder side ppm is done
wbr-1 on co-26	boom conveyor on and hooter on PB replaced.
co-26	new brs is installed and restored in circuit.
JHO-3 AND JHO-2	hoist ppm is done
JH O-2 Ldb	fuses blown replaced and lighting is restored.
co-5,6,7,1a	beltsways checking is done , all are found to be in circuit.,
rsco-9a	motor and feeder side ppm is done
brc-3	shifted from co-8a to co-30