



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 06/09/2025

Area: CHP

Equipment	Job
CC-113	Y-phase MCCB outgoing to contactor incoming jumper found melted. replaced with new jumper
CC-220,221 lighting	gallery lighting fault rectification done and sufficient lighting arranged
CC-36,CC-39	ZSS clamp hole welding work done
SCR-1	slew 30 deg limit switches and boom position bit bypass removed and checking done. made ok
STK-2	PCRD panel resistance contactor replacement done and checking done
cc-35,stk-2,cc-36,scr-1,cc-219,222	Running inspection done