



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 31/10/2025

Area: CHP

| Equipment | Job |
|--------------------|--|
| HT spare motors | Meggered the motors at HT motor store |
| CC 28/29 Gallary | 8 nos 350W LED bay lamps fixed |
| LC 2 | Battery charger panel maintenance was done |
| LC 5 and LC 6 | For HT transformer testing, supply provided for DNW |
| CC 111,112,203 T/E | Welding JBs installed and supply charged with 63A 4 pole MCB and connectors |
| S 3 | Lower MCC top sheets painting done |
| SCR 10 | LUFF oil level switch fixed and checked. LT resistance box connections tightened |
| .CC 105.SCR 10 | PPM was done |
| CC 105 | ZSS module and probe replaced and tested |