



वी.एस.पी.  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 13/02/2026

Shift: A

Incharge(s): Amit Roy

| Sl No | Area | Equipment        | Problem  | Action  | From     | To       | Remarks   |
|-------|------|------------------|--|---|----------|----------|---|
| 1     | OHP  | CO-13            | Reported stopping on belt sway                   | CO-16 BSS bypass wire loose at I/O rack                                       | 11:50:00 | 12:00:00 |   |
| 2     | CHP  | CC-31<br>SCR-4   | Luff not taking place                            | Fuse replaced at I/O rack and tested okay                                     | 06:45:00 | 07:00:00 |   |
| 3     | CHP  | CC-31<br>SCR-4   | Reported no operations taking place              | Wrong complaint   | 06:40:00 | 07:17:00 |   |
| 4     | CHP  | Cc-216           | Reported tripped                                 | OLR acted.Reset done  | 07:10:00 | 07:25:00 |   |
| 5     | CHP  | CC-31            | Reported tripped                                 | OLR acted.Reset done  | 07:10:00 | 07:25:00 |   |
| 6     | CHP  | Cc-105<br>SCR-10 | PCRD cable found in unwinded condition on ground | Guide adjustment done and cable winded properly                               | 09:30:00 | 09:50:00 |   |
| 7     | CHP  | Cc-51            | MPD tripped                                      | Reset done(2 times)   | 10:30:00 | 13:35:00 |   |
| 8     | CHP  | Cc-54            | Reported tripped                                 | OLR acted.Reset done(2 times)   | 11:45:00 | 11:52:00 |   |
| 9     | IOSA | OC-25A           | Reported CJD not resetting                       | Checked and found adjustment problem.Bypassed and given clearance for running | 08:35:00 | 08:50:00 | Rectified by instrumentation and kept in line at 9.30am |