



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 27/12/2025

Area: WT

Equipment	Job
OP 2,6 and 7	After rake maintenance done
OP 3	Power collector pads removed for mechanical work and re fixed after work
OP 2 and 3	Anti collision sensor cable connected and tested
OC 1A level	Lighting , one 200W ,one 120W LEDs installed and one 50W rectified
MIS	Water boosting pump supply provided and tested@ New building
MIS	11 nos,MS Sheets painting done both sides(Red Oxide)
MIS	37KW Slip ring motor (1904/25) recived from ERS