



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 10/07/2025

Area: OHP

| Equipment                                  | Job  |
|--|--|
| co-9a                                      | motor bed modification purpose, termination removed, lug found damaged, replaced lug, bed job is under progress. |
| co-5                                       | vibration values were recorded.  |
| rsco-10a                                   | motor and panel ppm is done  |
| 75kw ,280s spare motor                     | shaft dimensions and base measurements taken,  |
| 180kw spare motor is shifted to co-33a h/e | 160kw spare motor is shifted to ground level from 33a h/e  |
| brc-3 on co-8a                             | ppm is done  |
| wobr on co25                               | LT m3 motor megger values taken, , found healthy, left LT in DOL operation.                                      |
| co-27                                      | motor greasing is done,  |
| tbs-24 io panel IO-11                      | io panel maintenance is done and mechanism checked.  |