



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 05/07/2025

Area: OHP

| Equipment | Job |
|------------------------------------|--|
| co-5 motor | vibration values were recorded along with technical services. |
| co-10,13,tt2 | motor and panel ppm is done. |
| co-4a and its hoist | PPM at motor and panel side done. |
| wobr-25,26 | bucket wheel motor status is checked. |
| brc-31 | cabin fan is removed overhauling done and fixed back in brc-31 operator cabin |
| transfer car | PPM is done ; pcrd old motor is removed and spare motor is being arranged into position. |
| Daybins-1 compressor | compressor-1 olr is changed, and trail run taken. |
| losp-1 airblaster | auto operation is checked |
| sb-6 bunker area ; co44,49 gallery | lighting is improved. |
| brc-4 on co-34 | rtd cable to AI card checked, insulated at few places and restored temperature interlock in circuit. |