



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 10/05/2025

Area: IOSA

Equipment	Job
MISC	1 NO HT PANEL WHICH ARE REMOVED FROM MACHINE SHIFTED FROM OUTSIDE OF SHED TO INSIDE.
TBS	ISOLATED CABLES 4 NOS REMOVED
OJH-5A	ELECTRICAL HOIST POWER MADE ON AND CHECKED ALL FUNCTIONS.
OC-31A	MOTOR AND FIELD PPM DONE
OC-15A	ZSS CAGE AND MODULE CHECKING DONE. CJD AND ZSS FEEDBACK CHECKED.
WOBR(L and T)	CHECKED ALL SLEW AND FIELD DEVICES.
WOBR(FLS)	TRIAL RUN TAKEN AFTER ADJUSTING SLEW - YARD INTERLOCK PROXIMITY SWITCH.