



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 21/08/2025

Area: IOSA

Equipment	Job
OM-4	DE-WATERING IS IN PROGRESS.
VACCUM CIRCUIT BREAKER	SPARE BREAKER CIRCUIT FAULT RECTIFIED AND CHECKED.
OC-2A,3A,6A,7A	FIELD DEVICES CHECKED AND RUNNING INSPECTION DONE.
WOBR(FLS)	DEFECTIVE 5.5KW MOTOR SHIFTED TO ELECTRICAL SHED.
WOBR(FLS)	LT MOTOR-5 REPLACED WITH SPARE ONE AND TERMINATION, DIRECTION, CURRENTS TAKEN AND TRIAL DONE DONE AFTER COUPLING
OC-4A	DEFECTIVE BELTSWAY SWITCH REPLACED AND FEEDBACK CHECKED.
LIGHTING	LIGHTING DEFECTS RECTIFIED IN OC-3A AND OC-4A CONVEYOR GALLERY.
WOBR (FLS)	POWER CONTACTOR AND MOTOR TB CHECKING DONE FOR BOOM CONVEYOR AND HYDRAULIC POWER PACK PUMP MOTOR.
OC-19A	PPM DONE ON MOTOR AND PANEL OF VENTILLATION SYSTEM.