



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 03/11/2025

Area: WT

Equipment	Job
OT 5	Break Panel replaced in place of two panels, provided 240 V control supply ,tested ,OK
OT 5 series	Panel and Motor side Blowing and PPM done
LC 9	cleaning was done in one Room
OT 3	Bridge Rectifier changed in Break Panel and tested,OK
OP 2,4 and CP 3	After rake maintenance done