



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 21/10/2025

Area: IOSA

Equipment	Job
TBS	INTERLOCK MODIFICATION DONE FOR RIGHT AND LEFT BOOM CONVEYOR . CHECKED AFTER MODIFICATION
OC-25A	230V SINGLE PHASE SOCKETS POWER RESTORED AND CHECKED.
1-142LC3	415V BOARD INCOMER-1 AND INCOMER-2 TAKEN IN LINE.
OC-19A	PPM DONE ON VENTILLATION SYSTEM
OC-11A	GALLERY TO LC-3 COMMUNICATION NOT COMING. MEDIA CONVERTER FAILED IN LC-2. REPLACED THEN COMMUNICATION ESTABLISHED.
OC-7B	MPR PARAMETERS CHECKING DONE.