



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 08/07/2025

Area: OHP

Equipment	Job
WBR ON CO 25	DRIVE CONNECTIONS GIVEN PARAMETERS SETTING DONE
JH-3 LDB	PANEL MAINTENANCE DONE
JH-3 HOIST	UPPER LIMIT PROPERLY FIXED NOW OK
CO 33A HOIST POWER CABLE	RECTIFICATION DONE BY IDENTIFYING SPARE CABLE
180 KW MOTOR	SHIFTED FROM JH-9 TO CO-33A GROUND FLOOR
BRC ON CO 34	RUNNING INSPECTION DONE
7.5 KW MOTOR COUPLING and BREAK DRUM	REMOVED AT HVMCC1
120 W PERMANANT LIHGHTING	PROVIDED NEAR CO-9A MIDDLE, CO-10A TAIL END SIDE
VS 4A	HOIST AND CT MPCB'S REPLACED
WF-5 ZSS PROBE AND MODULE FIXING DONE.	SPARE CORE IDENTIFIED FROM MODULE TO I/O RACK