



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 13/01/2026

Area: OHP

Equipment	Job
LC's of OHP	All LC's incomers were normalized and bus couplers kept OFF after DNW clearance. 1-14lc4 bus coupler, 1-14lc3 incomer-1 voltas breaker maintenance needs to be done.
jh-o-4	lighting timer is replaced.
brc-2 on reapi bay	mcc bus bar maintenance is done.
co-82 , co-83, vf-26,27	stream healthiness is checked, and zss module/probe for 82,83 replaced.
brc-3 on co-33m ; brc-5 on co-32	ppm is done
rsco-1a spare motor	coupling is fixed and trail run is taken.
co-46,111,112,113,45,44, vf-21,22,23 ; co-17,76r	motor and panel side ppm is done
co-44 vfd ; co-50	vfd panel side ppm is done.
lc-6 mcc	house keeping is done
eot-2 crane	ppm is done
co-59,60 gallery	Cable trays along the gallery dressing is under process.
co-69 chute vibrator	fixed in place and trail run is taken.