



वी.एस.पी
VSP

RASTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 16/05/2025

Area: OHP

Equipment	Job
BRC-2 on Reapir Bay	LT motor power termination done and 2 motors installed.LT drive panel hinges provided.lighting done in MCC and drive panel MCC'S.Drive panel maintenance done and CT motor alignment done.
co-61,64,87,85,78	motor and panel side ppm is done
wobr-1 on co-26	ppm is done and illumination is improved.
tbs-5 on co-23	lt brake regulation is done.
brc-34	running inspection is done
co-11a galley LDB	ldb is charged and gallery illumination loads are changed over to new LDB
CF-1	motor and panel ppm is done, cjd and estop separation is done, cjd separate bit is made ready and programmed in circuit.