

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 12/05/2025 Area: IOSA

Equipment	Job
BRC	LT SKEW LIMIT SWITCHES REMOVED AS SWITCHES ARE GETTING DAMAGED DUE TO BIG PLANTS ON EITHER SIDE OF TRACK.
OC-16A	PPM DONE ON MOTOR SIDE.
OC-14A	PPM DONE ON MOTOR SIDE.
GROUND ISOLATOR-1	INCOMER SIDE CABLE MEGGERING DONE. ISOLATOR TO COUPLER MEGGERING DONE AND CHARGED ISOLATOR PANEL.
OC-11A	LIGHTING ARRANGED AT T/E and MIDDLE ARE OF OC-11A CONVEYOR GALLERY.
MISC	HT CABLE IR VALUES TAKEN AND KEPT READY FOR SHIFTING TO BLENDER RECLAIMER.