



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 15/05/2025

Area: WT

Equipment	Job
OT 4	LS- 2, channel and angle welding done , new switch ( 2NO+2NC) installed and bypass removed
OT 4 series	panel and motor side ppm done
OP 5	panel and motor side ppm done
OP 5	trolley line checked at parking zone found pusher is rolling back ( informed to railways for lifting the track)
OP 3	D3 and 4 cascade cantactor and power collector pads 3 nos replaced
EOT(O)	Aux.hoist ,gravity limit wire rope replaced
OP 2,4 and 5	after rake maintenance done