



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 23/10/2025

Area: WT

Equipment	Job
MIS	OP 2 /D4 motor coupling removed for sending ERS
OT 4	LS 1 ,Switch replaced and striker welding done, tested , OK kept in circuit
MIS	16A SP MCB replaced in tippler LDB
OT 4	hopper lighting done ,2* 400 W S V fitting replaced
SCO 1A	Festoon cable fixed properly by fixing guide roller which was fallen
OP 1 and CP 3	After rake maintenance done