



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 19/07/2025

Area: OHP

Equipment	Job
co-53,56,42a,14a,14b hoists	ppm is done
tbs-3 on co-21	right luff brake rectifier replaced and testing done.
brc-3 on co-8a	trail run taken.
yard machinery	It motor details were recorded.
bpc-1, bpc-2, co-65,rco-2a	motor and panel side ppm is done
tbs-3 on co-21 ; tbs-2 on oc-22, co-34,22,tbs-4 on co-5a	running inspection is done
wobr-1,2,3 bucket wheel	inspection is done, wob-2 on co-25, base leg of bucket wheel welding is done.
250a mccb	module made ready and racked in co-32 and made to run.
19c*2.5sqmm epr cable	shifted to hv-mcc-1
co-22 brs	kept in circuit
cr-3	tripping on over current, checked motor and panel side , and restarted again after operation clearance. ppm is done.
l-7 and lc8	feeder2 ht side has tripped in l-bds4 ,buscoupler is made on at lc7 and lc8 , informed dnw and made feeder-2 at l-bds4 on after dnw clearance.
LOSP1 AIR BLASTERS	sequence for vs-1 and vs-2 blasters is changed as per operation requirement,