



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 22/01/2026

Area: WT

Equipment	Job
CP 3	Vaccum contactors removed in LC 10A panel and made it direct
CP 3	All Motors alignment , 3nos panels shifting and placing on pusher done
CT 1	C1 and C2 brake cantactors replaced with Aux relay ,240 V and tested ,OK
OP 6	D6 coil connection removed due to Mech. / gear box issue(ONLY 4 DRIVES IN CKT)
OP 4,5 and 8	After rake maintenance done