



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 13/12/2025

Area: CHP

Equipment	Job
Lighting	Tunnel lighting, JH-1,2,3 inspection done and circuit rectification done
LC-13 Lighting	Outside building circuit rectification done and 2no's lights made ok
CC-57 Hoist	Wire rope adjustment done and placed in position. Upl limit to be kept in circuit
SCR-5,9 Instrumentation switches	Maintenance done
Misc	LC-2 top modem connected for testing and modem to PLC room Ethernet cable laid
JH-17,18,19 HOISTS	ppm work done
CC-33, RECL-1	Motors greasing done
RECL-1	Lighting circuit rectification done
Lighting	CCR lighting fault rectification done and 3no's 120w lights arranged
SCR-6 LUFF MOTOR	Failed motor removed, coupling removed and motor sent to ERS
CC-42	ppm work done