



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 15/05/2025

Area: OHP

Equipment	Job
CO-34	Power cable inspection done
BRC-2 on Repair Bay	7.5KW LT motors overhauling done,coupling fixed and shifted to site. Festoon cable clamping and dressing done.CT motor termination done and trial done taken.BW zss cable termination and dressing done. Lubrication and lighting cable termination done.
tt-1 on co-21	position sensor and plug, terminations were checked and kept in circuit
tt-3	chute position plugs were checked and tightness is ensured.
co-16	motor side ppm is done
tis on co-25	on feedback circuit is checked, temporarily bypassed CSR contact.
rsco-6a belt	control circuit is checked and tested in remote mode.
co-11a gallery	new ldb box is welded in position