



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 25/08/2025

Shift: B

Incharge(s): Nagendra Midde,P Venkat Kiran

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
1	OHP	BRC on CO31	reported CT not working operator cabin side limit struck	Released then ok	16:40:00	17:00:00	
2	OHP	BRC on CO8A	CT striker problem	Properly fixed by welding	17:00:00	19:30:00	
3	OHP	VS1a	EMPB not working due to struck up with dust	Replaced with New EMPB	17:00:00	17:15:00	
4	OHP	BRC on CO8A	LT not moving checked found PCRD cabel over laping due to cable guide disturb	Informed to mechanical to adjust PCRD cable guide	16:00:00	16:20:00	
5	CHP	SCR2 on CC34	Luffing not working found Oil temperature high	Bit bypassed	17:40:00	17:50:00	
6	CHP	CC31	olr acted	Reset done	14:20:00	14:30:00	
7	CHP	CC32	olr tripped	Reset done	18:10:00	18:20:00	
8	CHP	SCR6 on CC38	TUI acting due to rain	Bypassed as per operational request	18:30:00	18:40:00	
9	CHP	Scr7 on CC39	LT not working found track jaming and M3 MPCB trip	informed to operation and M3 made on	18:45:00	18:55:00	
10	CHP	SCR2 on Cc34	LT not working found PCRD OT acted	OT limit released then ok	19:10:00	19:20:00	
11	CHP	Cc201	MPD trip on olr	Reset done	21:20:00	21:30:00	
12	CHP	SCR6 on Cc38	BC not working found olr trip	Reset done	14:35:00	14:45:00	
13	CHP	SCR5 on CC32	Slew not working found 30 degree limit acted	Limit released	14:50:00	15:00:00	



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL SHIFT REPORT**

Date: 25/08/2025

Incharge(s): Nagendra Midde,P Venkat Kiran

Shift: B

Sl No	Area	Equipment	Problem	Action	From	To	Remarks
14	CHP	SCR10 on CC105	BC not working found EF fault trip	Reset done	17:00:00	17:15:00	
15	CHP	CC28	tripped on olr	Reset done	15:20:00	15:40:00	
16	CHP	Cc51	MPD tripped on olr and feeding conveyor stopped	Reset done	17:40:00	20:00:00	
17	CHP	CC52	Pull cord acted found after power normalisation happened	Pull cord released then ok	18:00:00	18:00:00	
18	CHP	OP2	Bottom Pad fallen at LC2a LC 2b location	Power block applied work under progress	21:00:00	22:00:00	No delay rake pushed
19	WT	OT2	Drive 1 tripped on PGF fault	Reset done	15:45:00	15:50:00	
20	WT	CC3	Tripped on olr	Reset done	21:45:00	21:50:00	