



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 06/01/2026

Area: WT

| Equipment    | Job  |
|--------------|--|
| OP 2,4 and 6 | After rake maintenance done  |
| OP 6         | C type Section Isolators ,2 nos maintenance done( col no 53 and 46)              |
| OP 5         | Anti collision device and timer "ST1" replaced and tested ,OK                    |
| OT 1 serise  | Motor side ppm done  |
| OAF1A        | circuit checked, found no connection in Inch reverse PB ( to be checked further) |
| OAF level    | Lighting, 200W LED installed   |
| OC1A         | Circuit checked,fond Q1(MCCB) "NO" contact in bypass( to be checked further )    |
| OC1A level   | lighting rectified 50 W LED replaced   |