



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 08/12/2025

Area: OHP

Equipment	Job
brc-4 on co-8a	spare cable is used for hydraulic connections via festoon and trail run taken, spare 16c*1.5sq.mm along the festoon is laid. Failed 32c*1.5sq.mm cable is removed.