



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 02/02/2026

Area: OHP

Equipment	Job
de-101	fan motor healthiness checked, trail run taken in remote mode. RAL-1 motors healthiness to be checked further.
wbr-3 on co-26	cabin fan bearing issue rectified, It m3 motor brake drum is fixed and tested.
co-25 and co-26	pull chord circuit rectified upto cjb, to be taken in circuit.
wobr-1 on co-29	spare It vfd control wiring is done, slew drive healthiness taken to io rack. changed plc address to 100.100.100.1
brc-3	shifted from co-34 to co-33m.
rsco-6a	beltsways checked.
vf-21,22,23	motor side ppm is done
vf-2a	motor base bolts tightness checked.
co-7,8,9,14	bss handles fixed and kpet in circuit. co-8 brs kept bypass due to module problem.
co-bpc-1,bpc-2,8a,33a,35a,37a ; co-8,11,15,tt-2 ; co-44,45,46,111,112,113	motor and panel side ppm is done.