



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 04/12/2025

Area: OHP

Equipment	Job
PROCESSOR A,B,C,D in OHP	EPROM loading is completed.
multimode cable	retrieved from hvmcc-1 is shifted to mixer building.
co-77 t/e area ; brc-1 on co-30 mcc side	lighting is improved.
co-78,85,87	running inspection is done.
co-77,84,86	motor and feeder ppm is done. co-77 pull chord restored in circuit after bypassing not working switches.
locp-2 illumination	ground level; rbf level and stair case lighting is improved.
co-11a zss	probe damaged, insulated and testing done.
locp-1 ground floor welding machine	jumpers changed, tested and restored in operation.,
eot-2 hoist	ppm is done
co-31a,33a,35a,37a,rc0-2a,bpc-2	motor and feeder side ppm is done.
co-3b,4a,76r	motor and feeder ppm is done
brc-1 on co-30	micrologix 850 is replaced with micrologix 1400 and tested. micrologix 850 kept as spare for brc-2 and brc -3.