



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 29/07/2025

Area: CHP

Equipment	Job
CC 57 Hoist	UP limit replaced and tested
CC 41,222,223,18,25,113A	PPM was done
CC 18	Thermal OLR replaced with Electronic OLR and trail taken
SCR 10	Cable dressing under progress,Slew XMD control cable termination under progress,Lower MCC relay panel internal wiring completed and panel installed
SCR 3, S 1	Interchanged the yard machines