

RASTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT RAW MATERIAL HANDLING PLANT ELECTRICAL GENERAL SHIFT REPORT

Date: 19/05/2025 Area: OHP

Equipment	Job
WOBR-2 on CO-25	PCRD unwinding and rewinding done after mechanical guide adjustment
BRC-5 on CO-33M	Trial run done taken after oil leakage arrested by mechanical
BRC-2 on Repair Bay	50sq.mm jumper preparation done and earthing provided for Transformer
BRC-4 on CO-34	PPM done
TBS-2	Shifted from CO-22 to CO-24
tt-4 pcrd cable	old insulation of cable is worn out at some places, taping is done
jho-3 old hoist motor	motor is shifted to mechanical ars and pinion work is under process,
1-14lc4 and 1-14lc3	incomer 2 is made on and bus-coupler were made off.
co-9a,10a, rco-6a,rsco-1a (festoon)	field devices ppm is done
CR-1A	motor termination and start point side are checked and proper insulation is provided. megger values were recorded. cr-2a fan cover was loose, bolt fixed and tightened it.