



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 07/02/2026

Area: CHP

Equipment	Job
CC-103,JH-5,15,16	Hoist panels,Lighting DB maintenance done
LIGHTING	CC-113 wall side, CC-51 wall side,CC-51 tail end area lighting improved
SCR-7	Luff Up limit adjustment is in progress
LIGHTING	CC-126 T/E, CC-223 T/E, CC-219 TUNNEL lighting rectification done and lighting improved
SCR-1,CC-35,CC-36	ppm done
CC-105,108,219,223,37	Running inspection and vibration readings taken
CC-106	CJB and LPBS relocation done. Chute sensor module fixing done. Connections are in progress