



वी.एस.पी  
VSP

**RASHTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 08/12/2025

Area: OHP

Equipment	Job
co-16a,14a,14b,41a,42a	hoists ppm is done
co-32a t/e and 31a gallery ; 16a gallery h/e area ; 14b t/e ; 14a t/e ; 16A H/E SLDB	illumination is improved. lighting circuit fault is rectified.
co-31a,32a,33a,34a,37a,69,70	chute vibrators ppm is done.
co-31a,33a,35a,37a,38a,38b, JH-15	hoists ppm is done
om-24, 1-15lc2, lbd-6 io racks	blowing is done.
brc-4 on co-8a	spare cable is used for hydraulic connections via festoon and trail run taken, spare 16c*1.5sq.mm along the festoon is laid. Failed 32c*1.5sq.mm cable is removed.