



वी.एस.पी  
VSP

# RASHTRIYA ISPAT NIGAM LIMITED

VISAKHAPATNAM STEEL PLANT

RAW MATERIAL HANDLING PLANT

ELECTRICAL GENERAL SHIFT REPORT

Date: 02/08/2025

Area: OHP

Equipment	Job
SB 1, 2 3,	BUNKER LEVEL SENSORS PPM DONE
VF1A , 2A , BF3A, 4A, 5A	SPARE MOTOR SHIFTING DONE
LC6, OM11	ALL PANNELS BLOWING DONE AND CONTROL BUS TIGHTENING DONE
TBS2 ON CO 22	BRAKER TRIPPING WHEN EMERGENCY PB PRESSED IS DISCONNECTED, NOW ONLY CONTROL WILL DROP
TBS2 ON CO 22, TBS 5 ON CO 23, TBS 4 ON CO 5A	CONTROL ON OFF FROM CABIN INSPECTION DONE
CO 66, 67, 37A	CHUTE VIBRATORS PPM DONE
LC3	UNWANTED CABLES REMOVAL UNDER PROCESS
CO 8A, 28, 65, 66, 67	BELT SCALE PPM DONE
CO 67	SAFETY DEVICES PPM DONE
IN JH3	90 KW MOTOR COUPLING FIXED AND SHIFTED
CC 17	THERMAL OLR KEPT IN SERIES WITH DPMR
CF1	BELT SCALE POWER MADE ON
CO 17 and 18 DISCHARGE CHUTE AREA	35W and 120 W LIGHT FIXED
CO 76R HAED END	200 W LIGHT FIXED
TT2	PJB AND CJB PANNEL CLEANING AND TIGHTNESS DONE
CO 15	PPM DONE BOTH PANEL AND MOTOR SIDE
VF2	ON COMMAND BIT CHANGED TO 16.1 TO 17.7