



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 21/10/2025

Area: OHP

Equipment	Job
cc-102	tt pcrd cable got cut, rejoin done .
JH O-2 ground floor	welding jb isolator 63a replaced.
co-6 pullchord	2 switches replaced and kept pull-chord in circuit.
LOSP-1	motor and panel side ppm is done.
co-3b ; co-4a	motor and feeder side ppm is done ; co-3b hoist ppm is done
co-34a,36a	safety devices ppm is done
co-59 cjd sensor cables	spare cable laid on instrumentation requirement and dressing is done
spare thruster brake	made ready at hvmcc-1 and tested.
illumination improvement	io-8 focusing and co-29 bet scale area are improved.
brc-5 on co-32	3c*2.5sqmm cable laid for thruster brake on crmp side and It tested.