



वी.एस.पी
VSP

RASHTRIYA ISPAT NIGAM LIMITED
VISAKHAPATNAM STEEL PLANT
RAW MATERIAL HANDLING PLANT
ELECTRICAL GENERAL SHIFT REPORT

Date: 18/10/2025

Area: WT

| Equipment | Job |
|--------------|---|
| OP 5 | pane and motor side ppm done |
| OP 2,4 and 6 | After rake, maintenance done, OP 6 ,top C and U clamps replaced |
| OP 6 | Dummy Wagons attached , sensor cable connected , ST2 timer replaced and tested,OK |
| OP 10 | ACB out going in LC 10 B also checked found OK, I/C-2 kept OFF and B/C made ON |
| OP 10 | Trolley line isolators checked @ col 21 to col 48 found in all R phase voltage drop(112V only) |
| OT 5 | Control supply checked found fuse blow ,replaced it and bypass cable removed |
| OT 4 | Encoders and Earthing removed for welding work,connected after clearance |