



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 09/06/2025

Area: OHP

Equipment	Job
Crusher-2A	Return oilflow,inside and outside oilflow checking done
CO-48	Control cable checking done and found okay
CO-11A	BRS sensor realignment done and tested okay
VF-2A	Motor side inspection done and burnt motor counter weight removed and sent to ERS for rewinding
JH-6	Hoist maintenance done
CO-3B,4A	Motor and panel PPM done
WOBR-1,2,3	B/W inspection done
CO-30,32,78,85,87	Motor and panel PPM done
BRC-2 ON CO-32	PPM done