



वी.एस.पी  
VSP

**RASTRIYA ISPAT NIGAM LIMITED**  
**VISAKHAPATNAM STEEL PLANT**  
**RAW MATERIAL HANDLING PLANT**  
**ELECTRICAL GENERAL SHIFT REPORT**

Date: 30/04/2025

Area: OHP

Equipment	Job
co-11	zss return core is brought to io rack via belt drive feeder, which was through carriage drive feeder earlier.
brc-2 on co-28 brake panel and wbr-3 on co-29	latches have been provided
BCH electromagnetic brake & panel	Brake unit overhauling is done ; Spare panel preparation is done and tested.
brc-4 on co-8a	zss module of b/w-1 is changed and restored zss into circuit.
wbr-2 on co-6a	panel side ppm is done
brc-1 on co-31	ppm is done
cbms-1a hoist	ppm is done.
co-57 pullchord	tail end pair of PC switches were not making contact properly and cable got cut near them, bypassed these switches and restored remaining pullchord into circuit.
bf-1a,2a,3a,4a,5a,7a,8a,9a	motor and panel side ppm is done
VF-1A,2A, VS-1A,2A,3A,4A,5A	PANEL SIDE PPM IS DONE